

# Capital Improvement Program

February 2013

## MONTHLY REPORT





---

**TO:** Mayor and City Council, City of Taylor

**FROM:** Casey Sledge, P.E., AICP, CFM - Sledge Engineering, LLC

**SUBJECT: February 2013 Monthly CIP Report – 2/25/13**

---

The following report is intended to give an update of ongoing CIP Projects. If more information is needed, please contact me anytime.

<b>2<sup>nd</sup> Street Paving &amp; Drainage</b>	
Designer: Halff Associates	Contractor: FT Woods
Key Dates: Completion= Feb. 2012	Construction Estimate: \$17,000,000

- All lanes are open to traffic.
- Final clean-up, punch list items, and sodding remain
- ONCOR is scheduling installation of street lights
- Reese Drainage Project is complete. Only sod remains.
- Sloan traffic signal will not be placed into operation until Sloan Street is ready to open.

481 TUCEK ROAD TAYLOR, TX 76574

PH 512.365.1888

FAX 512.365.1962

[www.sledge.biz](http://www.sledge.biz)



2<sup>nd</sup> Street looking west:  
all 4 lanes open to traffic





481 TUCEK ROAD TAYLOR, TX 76574

PH 512.365.1888

FAX 512.365.1962

[www.sledge.biz](http://www.sledge.biz)



2<sup>nd</sup> Street looking west:  
new curb & gutter, sidewalk and sod





### **Sloan Street**

Designer: ATKINS	Contractor: Patin Construction
Key Dates: March 2013 Completion	Construction: \$1,787,733

- New flexbase installation complete up to curb height
- New curb & gutter and driveway installation underway, near completion
- Curb inlets at 2<sup>nd</sup> Street had to be adjusted to fit 2<sup>nd</sup> Street drainage pipes
- New driveways were installed to match Golden Chick site plan near 2<sup>nd</sup> Street
- Final flexbase layer to be installed once curb/gutter and driveways complete

### **Holly Springs Drainage**

Designer: Sledge Engineering	Contractor: Smith Contracting
Key Dates: Start in November	Construction Award: \$872,400

- Vertical concrete retaining walls downstream of Donna Dr are nearly complete
- Conlock block installation underway between Donna Drive and Holly Springs Drive – nearing completion
- Water and wastewater main relocations at Donna Drive are complete
- Curb inlets near Donna Drive are underway



481 TUCEK ROAD TAYLOR, TX 76574

PH 512.365.1888

FAX 512.365.1962

[www.sledge.biz](http://www.sledge.biz)



Holly Springs looking  
northeast:  
new curb inlet installation at



481 TUCEK ROAD TAYLOR, TX 76574

PH 512.365.1888

FAX 512.365.1962

[www.sledge.biz](http://www.sledge.biz)



Holly Springs looking east:  
Channel upstream of Donna Drive;  
Rebar sticking up is for bridge railing



481 TUCEK ROAD TAYLOR, TX 76574

PH 512.365.1888

FAX 512.365.1962

[www.sledge.biz](http://www.sledge.biz)



Holly Springs looking west:  
Downstream of Donna Drive;  
Vertical concrete walls almost complete







### **2011 CDBG Water Mains**

Designer: Sledge Engineering	Contractor: SBS Construction
Key Dates: 2/4/13 Notice to Proceed	Construction Award: \$277,850

- Notice to Proceed 2/4/13
- SBS has not mobilized to project site yet; contract time has started; SBS reports move-in soon

### **Annexed Area Fire Hydrants**

Designer: Sledge Engineering	Contractor: SBS Construction
Key Dates: Starts in November	Construction Award: \$125,000

- Installed hydrants at Northwest area
- Delays caused by unclear Manville line location on South area hydrants
- We are negotiating schedule issues with SBS to complete remaining hydrants

### **2012 CDBG Streets**

Designer: Sledge Engineering	Contractor: TBD
Key Dates:	Construction Award:

- Grant was awarded to City; waiting on contracts to be executed before design work can begin